

Harkness Rd and Wildflower Dr Phase I Sanitary Sewer & Water Main Improvements

ID	Task Name	Duration	Start	Finish	April	May	June	July	August	Septem	October	Novem	Decem
1	Execution of Contract	1 day	Wed 4/2/14	Thu 4/3/14									
2	Submittals	30 days	Thu 4/3/14	Thu 5/15/14									
3	Notice to Proceed	1 day	Mon 5/5/14	Tue 5/6/14									
4	Mobilization	4 days	Thu 6/19/14	Wed 6/25/14									
5	Erosion control	2 days	Thu 6/19/14	Mon 6/23/14									
6	Test Pits	2 days	Mon 6/23/14	Wed 6/25/14									
7	CREW NO. 1 (main line crew)	122 days	Mon 6/23/14	Tue 1/13/15									
8	Stony Hill Road - Install 8" sewer from existing SMH 0+00 to New SMH 40	3 days	Mon 6/23/14	Thu 6/26/14									
9	Harkness Road - Install 8" sewer from SMH 40 to SMH 42	2 days	Thu 6/26/14	Mon 6/30/14									
10	Harkness Road - Install 8" sewer & 4" DI FM from SMH 44 to SMH 42	4 days	Mon 6/30/14	Mon 7/7/14									
11	Harkness Road - Install 8" sewer from SMH 44 to SMH +/- 17+25	12 days	Mon 7/7/14	Wed 7/23/14									
12	Harkness Road - Install sewer services from Stony Hill Road to +/- 17+25	3 days	Wed 7/23/14	Mon 7/28/14									
13	Harkness Road - Install new water main from the intersection of Stony Hill Road to +/- station 17+25	4 days	Mon 7/28/14	Mon 8/4/14									
14	Harkness Road - Install 8" sewer from +/- 17+25 to SMH 50 (including culvert crossing of both water & sewer main)	2 days	Mon 8/4/14	Wed 8/6/14									
15	Harkness Road - Install sewer services +/- 17+25 to SMH 50	2 days	Wed 8/6/14	Mon 8/11/14									
16	Harkness Road - Install new water main from +/- 17+25 to +/- station 23+70	3 days	Mon 8/11/14	Thu 8/14/14									
17	Wildflower Drive - Install new sewer from existing SMH no.1 to SMH No. 7	14 days	Mon 8/18/14	Thu 9/11/14									
18	Lady Slipper Circle - Install new sewer from SMH 4 to SMH 10 including LPS & flushing connection	4 days	Thu 9/11/14	Thu 9/18/14									
19	Lakespur Drive - Install new sewer from SMH 7 to SMH 15	9 days	Thu 9/18/14	Mon 10/6/14									
20	Lakespur Drive - Install new sewer from SMH 7 to SMH 19	14 days	Mon 10/6/14	Wed 10/29/14									
21	Woodlot Ext. - Install new sewer from existing SMH 20 to SMH 21	3 days	Wed 10/29/14	Tue 11/4/14									
22	Woodlot Road - Install new sewer from SMH 21 to SMH SMH 29	33 days	Tue 11/4/14	Wed 12/31/14									
23	Teaberry Lane - Install new sewer from SMH 24 to SMH 36	9 days	Wed 12/31/14	Tue 1/13/15									
24													
25	Harkness Road Pump Station	9 days	Mon 11/3/14	Wed 11/19/14									
26	Installation of pump station (This is an estimated date and may change based on the time line of submittals and manufacturing)	9 days	Mon 11/3/14	Wed 11/19/14									
27													
28	Water services (service crew)	4 days	Tue 9/2/14	Tue 9/9/14									
29	Harkness Road - Installation of water services	4 days	Tue 9/2/14	Tue 9/9/14									

Harkness Rd and Wildflower Dr Phase I Sewer & Water Imp. September 19, 2014

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	